



LACC Bond Program Master Schedule

Status as of May 1, 2018

Activity Name	At Completion Duration	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q

Long Beach Community College Bond Program Schedule - May 1, 2018

Liberal Arts Campus

Building D - Science

FF&E / Move Management Building D	366	30-Dec-16 A	30-Dec-17 A
Construction Building D (Fall 2016 - Fall 2018)	351	04-Dec-17 A	19-Nov-18
Expected Substantial Completion Phase 2	0		13-May-18
Expected Substantial Completion Phase 1	0		13-May-18
Expected Substantial Completion Phase 3	0		04-Aug-18
Ready to Hold Classes Building D 1st Floor (Fall 2018)	0		14-Aug-18
Expected Substantial Completion Phase 4	0		29-Oct-18
Ready to Hold Classes Building D 2nd Floor (Spring 2019)	0		01-Feb-19

Building P - Language Arts

Design Building P	239	22-Apr-15 A	17-Dec-15 A
Design Swing Space for Building P	67	01-Aug-15 A	06-Oct-15 A
DSA Building P	280	12-Jan-16 A	17-Oct-16 A
Award Swing Space Building P	65	05-May-16 A	08-Jul-16 A
Bid / Award Building P	112	26-Oct-16 A	14-Feb-17 A
Move Into Swing Space Building M/N from Building P	3	27-Dec-16 A	29-Dec-16 A
Construction Building P (Spring 2017 - Fall 2018)	559	14-Feb-17 A	26-Aug-18
FF&E / Move Management Building P from M/N (Winter 2019)	259	29-Apr-18 A	12-Jan-19
Expected Substantial Completion Building P	0		26-Aug-18
Ready to Hold Classes Building P (Spring 2019)	0		12-Jan-19

Building J - Auditorium

Design Building J	176	01-Oct-15 A	24-Mar-16 A
Design Swing Space for Building J	516	01-Oct-15 A	28-Feb-17 A
DSA Building J	398	03-Sep-16 A	06-Oct-17 A
Bid / Award Swing Space for Building J	91	01-Mar-17 A	31-May-17 A
Construction Swing Space for Building J	56	01-Jun-17 A	26-Jul-17 A
Shelving Install Building O2 & Building FF (AlleyCat)	4	10-Jul-17 A	13-Jul-17 A
Move Into Swing Space Building FF & O2 from Building J (Summer 2017)	5	20-Jul-17 A	24-Jul-17 A
Bid / Award Building J	77	07-Oct-17 A	22-Dec-17 A
Construction Building J (Spring 2018 - Summer 2019)	520	16-Jan-18 A	19-Jun-19
FF&E / Move Management Building J from Public Theater & Building FF	250	21-May-19	25-Jan-20
Expected Substantial Completion Building J	0		19-Jun-19
Ready to Hold Classes Building J (Spring 2020)	0		25-Jan-20

Building O1 - Data Center MEP Upgrade

Bid / Award Building O1 - Data Center MEP Upgrade	132	30-Nov-17 A	11-Apr-18 A
Construction	80	25-Apr-18 A	13-Jul-18
Expected Substantial Completion	0		13-Jul-18

Building T - Emergency Generator

Bid / Award Building T - Emergency Generator	153	30-Nov-17 A	01-May-18
Construction Bldg T - Emergency Generator	80	09-May-18	28-Jul-18
Expected Substantial Completion	0		28-Jul-18

LAC Accessibility Campus Improvements

Design Campus Improvements -TBD Phasing Plan	301	04-Dec-17 A	30-Sep-18
DSA Review ADA	210	01-Oct-18	28-Apr-19
Bid / Award ADA	90	29-Apr-19	27-Jul-19



█ PRE █ Bid / Award █ CONST █ Actual
█ DESIGN █ DSA █ FF&E ◆ ◆ Milestone



LBCC Bond Program Master Schedule

Status as of May 1, 2018

Activity Name	At Completion Duration	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035		
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
NTP Construction Building K	0	29-Dec-30																				◆	
Construction Building K	390	29-Dec-30	22-Jan-32																			■	
FF&E / Move Management Building K from Building B	251	25-Oct-31	01-Jul-32																			■	
Expected Substantial Completion Building K	0		22-Jan-32																			◆	
Ready to Hold Classes Building K (Fall 2032)	0		01-Jul-32																			◆	
Building R - Primary Gymnasium																							
Pre-Design Building R	145	08-Jul-29*	29-Nov-29																			■	
Design Building R	363	30-Nov-29	27-Nov-30																			■	
DSA Review Building R	280	28-Nov-30	03-Sep-31																			■	
Bid / Award Building R	90	04-Sep-31	02-Dec-31																			■	
NTP Construction Building R	0	08-Dec-31																				◆	
Construction Building R	730	08-Dec-31	06-Dec-33																			■	
FF&E / Move Management Building R	180	10-Jul-33	05-Jan-34																			■	
Expected Substantial Completion Building R	0		06-Dec-33																			◆	
Ready to Hold Classes Building R (Spring 2034)	0		05-Jan-34																			◆	
Building Q - Secondary Gymnasium																							
Pre-Design Building	320	16-Jun-31*	30-Apr-32																			■	
Design Building	246	01-May-32	01-Jan-33																			■	
DSA Review Building	280	02-Jan-33	08-Oct-33																			■	
Bid / Award Building	90	09-Oct-33	06-Jan-34																			■	
NTP Construction Building	0	12-Jan-34																				◆	
Construction Building	640	12-Jan-34	13-Oct-35																			■	
FF&E / Move Management Building Q	202	16-Jun-35	03-Jan-36																			■	
Expected Substantial Completion Building	0		13-Oct-35																			◆	
Ready to Hold Classes Building (Spring 2036)	0		03-Jan-36																			◆	
Building B - Tech Studies																							
Pre-Design Building	200	18-Aug-32*	05-Mar-33																			■	
Design Building	276	06-Mar-33	06-Dec-33																			■	
DSA Review Building	280	07-Dec-33	12-Sep-34																			■	
Bid / Award Building	95	13-Sep-34	16-Dec-34																			■	
NTP Construction Building	0	17-Dec-34																				◆	
Construction Building	730	04-Jan-35	02-Jan-37																			■	
Expected Substantial Completion Building	0		03-Dec-36																			◆	
Building F - Demo Family/Consumer Education/New Courtyard																							
Design Building F	245	03-Mar-35*	02-Nov-35																			■	
DSA Review Building F	160	03-Nov-35	10-Apr-36																			■	
Bid / Award Building F	55	11-Apr-36	04-Jun-36																			■	
Move Into Building B from Building F	180	03-Dec-36	31-May-37																			■	
Demo & Courtyard Building F	365	01-Jun-37	31-May-38																			■	
Building O1 - IITS/ Warehouse																							
Pre-Design Building	183	02-May-35*	31-Oct-35																			■	
Design Building	244	01-Nov-35	01-Jul-36																			■	
DSA Review Building	280	02-Jul-36	07-Apr-37																			■	
Bid / Award Building	90	08-Apr-37	06-Jul-37																			■	
NTP Construction Building	0	12-Jul-37																				◆	
Construction Building O1	420	12-Jul-37	04-Sep-38																			■	
FF&E / Move Management Building O1 from Building O2	213	08-May-38	06-Dec-38																			■	

■ PRE ■ Bid / Award ■ CONST ■ Actual
■ DESIGN ■ DSA ■ FF&E ◆ Milestone



LBCC Bond Program Master Schedule

Status as of May 1, 2018

Activity Name	At Completion Duration	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035		
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
Expected Substantial Completion Building O1	0		04-Sep-38																				
Building S - Stadium																							
Pre-Design Building	200	01-May-35*	16-Nov-35																				
Design Building	365	22-Nov-35	20-Nov-36																				
DSA Review Building S	280	21-Nov-36	27-Aug-37																				
Bid / Award Building S	90	28-Aug-37	25-Nov-37																				
Construction Swing Space Building for S	90	28-Aug-37	25-Nov-37																				
Expected Substantial Completion Swing Space Building for S	0		25-Nov-37																				
Move Into Swing Space Building TBD from Building S	15	06-Dec-37	20-Dec-37																				
NTP Construction Building S	0	21-Dec-37																					
Construction Building S	700	21-Dec-37	20-Nov-39																				
FF&E / Move Management Building from Building TBD to Building S	250	24-Jul-39	29-Mar-40																				
Expected Substantial Completion Building S	0		20-Nov-39																				
Punchlist Building S	30	21-Nov-39	20-Dec-39																				
Ready to Hold Classes Building S	0		29-Mar-40																				
Building CDC - Child Development Center																							
Pre-Design Building	49	01-Jun-37*	19-Jul-37																				
Design Building	154	20-Jul-37	20-Dec-37																				
DSA Review Building	280	21-Dec-37	26-Sep-38																				
Bid / Award Building	90	27-Sep-38	25-Dec-38																				
NTP Construction Building	0	26-Dec-38																					
Construction Building	290	26-Dec-38	11-Oct-39																				
FF&E / Move Management	170	13-Jun-39	29-Nov-39																				
Expected Substantial Completion Building	0		11-Sep-39																				
LAC Walkway and Wayfindings																							
Pre-Design	49	01-Feb-17 A	21-Mar-17 A																				
Design	154	22-Mar-17 A	22-Aug-17 A																				
DSA Review	280	23-Aug-17 A	29-May-18																				
Bid / Award	90	30-May-18	27-Aug-18																				
NTP Construction	0	28-Aug-18																					
Construction	2664	28-Aug-18	12-Dec-25																				
Expected Substantial Completion	0		12-Nov-25																				
Pacific Coast Campus																							
PCC Site Barrier Removal																							
Bid / Award ADA - Site Barrier Removal	99	30-Nov-17 A	09-Mar-18 A																				
Construction - Phase 0	43	26-Mar-18 A	07-May-18																				
Construction - Phase 1-A	28	08-May-18	04-Jun-18																				
Construction - Phase 1-B	61	08-May-18	07-Jul-18																				
Construction - Phase 2	70	08-Jul-18	15-Sep-18																				
Construction - Phase 3-A	33	16-Sep-18	18-Oct-18																				
Construction - Phase 3-B	16	19-Oct-18	03-Nov-18																				
Expected Substantial Completion All Phases	0		03-Nov-18																				
PCC Building Barrier Removal																							
Bid / Award Building Barrier Removal	129	20-Feb-18 A	29-Jun-18																				
Construction - Phase 0	28	29-Jun-18	27-Jul-18																				
Construction - Phase 1-A	130	27-Jul-18	04-Dec-18																				
Construction - Phase 1-B	242	27-Jul-18	26-Mar-19																				

■ DSA Review
■ Bid / Award
◆ NTP Construction
▬ Construction
◆ Expected Substantial Completion

■ Construction - Phase 0
■ Construction - Phase 1-A
■ Construction - Phase 1-B
■ Construction - Phase 2
■ Construction - Phase 3-A
■ Construction - Phase 3-B
◆ Expected Substantial Completion All Phases

■ Bid / Award Building Barrier Removal
■ Construction - Phase 0
■ Construction - Phase 1-A
■ Construction - Phase 1-B

■ PRE ■ Bid / Award ■ CONST ■ Actual
■ DESIGN ■ DSA ■ FF&E ◆ Milestone



LBCC Bond Program Master Schedule

Status as of May 1, 2018

Activity Name	At Completion Duration	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035		
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
Expected Substantial Completion Building Humanities	0		18-Jul-24																				
Ready to Hold Classes Building Humanities (Spring 2025)	0		04-Jan-25																				
Building FF - Demo Fine Arts & Senior Center/Turnabout																							
Design Building FF Demo & Turnabout	189	01-Sep-22	08-Mar-23																				
DSA Review Building FF	280	09-Mar-23	13-Dec-23																				
Bid / Award Building FF Demo & Turnabout	86	14-Dec-23	08-Mar-24																				
Construction Building FF Demo	155	09-Mar-24	10-Aug-24																				
PCC Walkways & Wayfinding																							
PCC Walkways and Wayfindings	8773	01-Jul-17 A	07-Jul-41																				
District Wide																							
LBCCD Energy Master Plan																							
Benchmarking	61	31-Jul-17 A	30-Sep-17 A																				
Performance Analysis	63	30-Sep-17 A	01-Dec-17 A																				
Design Recommendations	40	17-Jan-18 A	25-Feb-18 A																				
Deliverables	136	26-Feb-18 A	11-Jul-18																				
Joint Use Facility w/ LBUSD & CSULB #12																							
Joint Use w/ LBUSD & CSULB #12	1294	01-Aug-17 A	14-Feb-21																				
Energy/Water Conservation Projects																							
Energy Water Conservation Projects	9115	01-Jul-16 A	14-Jun-41																				
Technology Refresh/Replacement																							
Technology Refresh/Replacement	8923	01-Feb-17 A	07-Jul-41																				
Enterprise Wide Computer System																							
Enterprise Wide Computer System	8923	01-Feb-17 A	07-Jul-41																				
Landscaping																							
Landscaping	8923	01-Feb-17 A	07-Jul-41																				
Infrastructure Projectss																							
Infrastructure Projects	8923	01-Feb-17 A	07-Jul-41																				
Minor Campus Improvements																							
Minor Campus Improvements	8923	01-Feb-17 A	07-Jul-41																				
Surface Parking Improvements																							
Surface Parking Improvements	8923	01-Feb-17 A	07-Jul-41																				

■ PRE ■ Bid / Award ■ CONST ■ Actual
■ DESIGN ■ DSA ■ FF&E ◆ ◆ Milestone