

LBCC Bond Program Master Schedule

Status as of September 1, 2020

Activity Name	At Completion Duration	Start	Finish	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037		
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
Ready to Hold Classes Building E (Spring 2025)	0		30-Dec-24																				
Building S - Stadium																							
Feasibility Study Building S	240	01-Nov-20*	28-Jun-21																				
Town Hall Meetings Building S	150	29-Jun-21	25-Nov-21																				
Supplemental EIR Building S	365	26-Nov-21	25-Nov-22																				
Design Building S	560	26-Nov-21	08-Jun-23																				
Design Swing Space for Building S	180	26-Nov-22	24-May-23																				
DSA Review Swing Space for Building S	180	25-May-23	20-Nov-23																				
DSA Review Building S	320	09-Jun-23	23-Apr-24																				
Bid/Award Swing Space for Building S	90	21-Nov-23	18-Feb-24																				
Construction Swing Space for Building S	270	19-Feb-24	14-Nov-24																				
Bid / Award Building S	180	24-Apr-24	20-Oct-24																				
Expected Substantial Completion Swing Space Building for S	0		14-Nov-24																				
Move Into Swing Space Building TBD from Building S	50	16-Dec-24*	03-Feb-25																				
NTP Construction Building S	0	22-Feb-25																					
Construction Building S	700	22-Feb-25	22-Jan-27																				
Expected Substantial Completion Building S	0		22-Jan-27																				
Punchlist Building S	30	23-Jan-27	21-Feb-27																				
FF&E / Move Management Building from Building TBD to Building S	200	23-Jan-27	10-Aug-27																				
Ready to Hold Classes Building S (Fall 2027)	0		10-Aug-27																				
Building O2 - Economic & Workforce Development/Foundation																							
Pre-Design Building O2	180	14-Apr-25*	10-Oct-25																				
Design Building O2	280	11-Oct-25	17-Jul-26																				
DSA Review Building O2	280	18-Jul-26	23-Apr-27																				
Construction Swing Space Building O2	40	24-Apr-27	02-Jun-27																				
Bid / Award Building O2	90	24-Apr-27	22-Jul-27																				
Expected Substantial Completion Swing Space Building O2	0		02-Jun-27																				
Move Into Swing Space Building B for Building O2	20	23-Jun-27	12-Jul-27																				
NTP Construction Building O2	0	28-Jul-27																					
Construction Building O2	520	28-Jul-27	28-Dec-28																				
FF&E / Move Management from Building B to Building O2	209	09-Dec-28	05-Jul-29																				
Expected Substantial Completion Building O2	0		28-Dec-28																				
Building K - Art																							
Pre-Design Building K	210	06-Aug-27*	02-Mar-28																				
Design Building K	224	03-Mar-28	12-Oct-28																				
DSA Review Building K	280	13-Oct-28	19-Jul-29																				
Bid / Award Building K	90	20-Jul-29	17-Oct-29																				
Move Into Swing Space Building B for Building K	10	19-Dec-29	28-Dec-29																				
NTP Construction Building K	0	29-Dec-29																					
Construction Building K	390	29-Dec-29	22-Jan-31																				
FF&E / Move Management Building K from Building B	251	25-Oct-30	02-Jul-31																				
Expected Substantial Completion Building K	0		22-Jan-31																				
Ready to Hold Classes Building K	0		02-Jul-31																				
Building R - Primary Gymnasium																							
Pre-Design Building R	145	18-Feb-29*	12-Jul-29																				
Design Building R	363	13-Jul-29	10-Jul-30																				



█ PRE █ Bid/Award █ CONST █ Actual
█ DESIGN █ DSA █ FF&E ◆ Milestone

