

LBCC Bond Program Master Schedule

Status as of January 1, 2021

Activity Name	At Completion Duration	Start	Finish	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
Ready to Hold Classes Building E (Spring 2025)	0		30-Dec-24	◆ Ready to Hold Classes Building E (Spring 2025)																		
Building S - Stadium																						
Feasibility Study Building S	150	01-Feb-21*	30-Jun-21																			
Town Hall Meetings Building S	150	01-Jul-21	27-Nov-21																			
Supplemental EIR Building S	365	28-Nov-21	27-Nov-22																			
Design Building S	560	28-Nov-21	10-Jun-23																			
Design Swing Space for Building S	180	28-Nov-22	26-May-23																			
DSA Review Swing Space for Building S	180	27-May-23	22-Nov-23																			
DSA Review Building S	320	11-Jun-23	25-Apr-24																			
Bid/Award Swing Space for Building S	90	23-Nov-23	20-Feb-24																			
Construction Swing Space for Building S	270	21-Feb-24	16-Nov-24																			
Bid / Award Building S	180	26-Apr-24	22-Oct-24																			
Expected Substantial Completion Swing Space Building for S	0		16-Nov-24																			
Move Into Swing Space Building TBD from Building S	50	16-Dec-24*	03-Feb-25																			
NTP Construction Building S	0	22-Feb-25																				
Construction Building S	700	22-Feb-25	22-Jan-27																			
Expected Substantial Completion Building S	0		22-Jan-27																			
Punchlist Building S	30	23-Jan-27	21-Feb-27																			
FF&E / Move Management Building from Building TBD to Building S	200	23-Jan-27	10-Aug-27																			
Ready to Hold Classes Building S (Fall 2027)	0		10-Aug-27																			
Building O2 - Economic & Workforce Development/Foundation																						
Pre-Design Building O2	180	14-Apr-25*	10-Oct-25																			
Design Building O2	280	11-Oct-25	17-Jul-26																			
DSA Review Building O2	280	18-Jul-26	23-Apr-27																			
Construction Swing Space Building O2	40	24-Apr-27	02-Jun-27																			
Bid / Award Building O2	90	24-Apr-27	22-Jul-27																			
Expected Substantial Completion Swing Space Building O2	0		02-Jun-27																			
Move Into Swing Space Building B for Building O2	20	23-Jun-27	12-Jul-27																			
NTP Construction Building O2	0	28-Jul-27																				
Construction Building O2	520	28-Jul-27	28-Dec-28																			
FF&E / Move Management from Building B to Building O2	209	09-Dec-28	05-Jul-29																			
Expected Substantial Completion Building O2	0		28-Dec-28																			
Building K - Art																						
Pre-Design Building K	210	06-Aug-27*	02-Mar-28																			
Design Building K	224	03-Mar-28	12-Oct-28																			
DSA Review Building K	280	13-Oct-28	19-Jul-29																			
Bid / Award Building K	90	20-Jul-29	17-Oct-29																			
Move Into Swing Space Building B for Building K	10	19-Dec-29	28-Dec-29																			
NTP Construction Building K	0	29-Dec-29																				
Construction Building K	390	29-Dec-29	22-Jan-31																			
FF&E / Move Management Building K from Building B	251	25-Oct-30	02-Jul-31																			
Expected Substantial Completion Building K	0		22-Jan-31																			
Ready to Hold Classes Building K	0		02-Jul-31																			
Building R - Primary Gymnasium																						
Pre-Design Building R	145	18-Feb-29*	12-Jul-29																			
Design Building R	363	13-Jul-29	10-Jul-30																			

■ PRE ■ Bid / Award ■ CONST ■ Actual
■ DESIGN ■ DSA ■ FF&E ◆ Milestone

LBCC Bond Program Master Schedule

Status as of January 1, 2021

Activity Name	At Completion Duration	Start	Finish	Year																							
				2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037						
Ready to Hold Classes Building Humanities (Spring 2028)	0		02-Jan-28	◆ Ready to Hold Classes Building Humanities (Spring 2028)																							
Building FF - Demo Fine Arts & Senior Center/Turnabout																											
Design Building FF Demo & Turnabout	189	01-Sep-23	07-Mar-24	■ Design Building FF Demo & Turnabout																							
DSA Review Building FF	280	08-Mar-24	12-Dec-24	■ DSA Review Building FF																							
Bid / Award Building FF Demo & Turnabout	86	13-Dec-24	08-Mar-25	■ Bid / Award Building FF Demo & Turnabout																							
Construction Building FF Demo	155	09-Mar-25	10-Aug-25	■ Construction Building FF Demo																							
PCC Walkways & Wayfinding																											
PCC Walkways and Wayfindings	8773	01-Jul-17 A	07-Jul-41	■ PCC Walkways and Wayfindings																							
District Wide																											
Joint Use Facility w/ LBUSD & CSULB #12																											
Joint Use w/ LBUSD & CSULB #12	1294	01-Aug-17 A	14-Feb-21	■ Joint Use w/ LBUSD & CSULB #12																							
Energy/Water Conservation Projects																											
Energy Water Conservation Projects	9115	01-Jul-16 A	14-Jun-41	■ Energy Water Conservation Projects																							
Districtwide Solar Projects																											
Pre-Design, Criteria Documents, RFP	810	21-Mar-19 A	07-Jun-21	■ Pre-Design, Criteria Documents, RFP																							
Award Districtwide Solar	40	08-Jun-21	17-Jul-21	■ Award Districtwide Solar																							
Design Districtwide Solar	119	18-Jul-21	13-Nov-21	■ Design Districtwide Solar																							
DSA Districtwide Solar	120	14-Nov-21	13-Mar-22	■ DSA Districtwide Solar																							
NTP PCC Construction Solar	0	14-Mar-22		◆ NTP PCC Construction Solar																							
PCC Construction Solar	120	14-Mar-22	11-Jul-22	■ PCC Construction Solar																							
Expected Substantial Completion PCC Solar	0		11-Jul-22	◆ Expected Substantial Completion PCC Solar																							
SCE Charge Ready																											
Design SCE Charge Ready	113	01-Apr-19 A	22-Jul-19 A	■ Design SCE Charge Ready																							
Permit and Easement SCE Charge Ready	147	23-Jul-19 A	17-Dec-19 A	■ Permit and Easement SCE Charge Ready																							
PCC Construction Infrastructure SCE Charge Ready	70	16-Jan-20 A	25-Mar-20 A	■ PCC Construction Infrastructure SCE Charge Ready																							
LAC Construction SCE Infrastructure SCE Charge Ready	72	20-Jan-20 A	31-Mar-20 A	■ LAC Construction SCE Infrastructure SCE Charge Ready																							
PCC Construction Install ChargePoint SCE Charge Ready	60	26-Mar-20 A	24-May-20 A	■ PCC Construction Install ChargePoint SCE Charge Ready																							
LAC Construction Install ChargePoint SCE Charge Ready	60	01-Apr-20 A	30-May-20 A	■ LAC Construction Install ChargePoint SCE Charge Ready																							
Technology Refresh/Replacement																											
Technology Refresh/Replacement	8923	01-Feb-17 A	07-Jul-41	■ Technology Refresh/Replacement																							
Enterprise Wide Computer System																											
Enterprise Wide Computer System	8923	01-Feb-17 A	07-Jul-41	■ Enterprise Wide Computer System																							
Landscaping																											
Landscaping	8923	01-Feb-17 A	07-Jul-41	■ Landscaping																							
Infrastructure Projectss																											
Infrastructure Projects	8923	01-Feb-17 A	07-Jul-41	■ Infrastructure Projects																							
Minor Campus Improvements																											
Minor Campus Improvements	8923	01-Feb-17 A	07-Jul-41	■ Minor Campus Improvements																							
Surface Parking Improvements																											
Surface Parking Improvements	8923	01-Feb-17 A	07-Jul-41	■ Surface Parking Improvements																							

■ PRE ■ Bid /Award ■ CONST ■ Actual
■ DESIGN ■ DSA ■ FF&E ◆ ◆ Milestone