

LBCC Bond Program Master Schedule

Status as of February 1, 2022

Activity Name	At Completion Duration	Start	Finish	2021-2038																								
				2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038							
Long Beach Community College Bond Program Schedule - February 1, 2022																												
Liberal Arts Campus																												
Building J - Auditorium																												
Design Swing Space for Building J	516	01-Oct-15 A	28-Feb-17 A																									
Design Building J	145	01-Nov-15 A	24-Mar-16 A																									
DSA Building J	398	03-Sep-16 A	06-Oct-17 A																									
Bid / Award Building J	89	07-Oct-17 A	04-Jan-18 A																									
Construction Building J (Spring 2018 - Summer 2020)	914	12-Jan-18 A	14-Jul-20 A																									
FF&E / Move Management from Building J from Public Theater & Building FF	568	24-Nov-19 A	14-Jun-21 A																									
Expected Substantial Completion Building J	0		14-Jul-20 A																									
Ready to Hold Classes Building J (Spring 2021)	0		03-Dec-20 A																									
Kinesiology Labs & Aquatics Center																												
Pre-Design Kinesiology Labs & Aquatic Center	271	01-Sep-16 A	30-May-17 A																									
Design Kinesiology Labs & Aquatic Center	615	01-Jun-17 A	06-Feb-19 A																									
DSA Kinesiology Labs & Aquatic Center	241	29-Jan-19 A	26-Sep-19 A																									
Bid / Award Kinesiology Labs & Aquatic Center	138	19-Sep-19 A	03-Feb-20 A																									
NTP Kinesiology Labs & Aquatic Center	0	10-Feb-20 A																										
Phase 2 Softball Complex	641	10-Feb-20 A	12-Nov-21 A																									
Phase 1 Aquatic Complex & North Fields	677	10-Feb-20 A	17-Dec-21 A																									
FF&E / Move Management Kinesiology Labs & Aquatic Center	311	25-Apr-21 A	01-Mar-22																									
Phase 3 Parking Lot etc.	199	27-Apr-21 A	12-Nov-21 A																									
Ready to Hold Classes Kinesiology Labs & Aquatic Center (Spring 2022)	0		04-Feb-22																									
Building X - Central Plant Expansion																												
Design	413	23-Jan-18 A	12-Mar-19 A																									
DSA LAC Central Plant	146	13-Apr-19 A	06-Sep-19 A																									
Bid / Award LAC Central Plant	107	19-Aug-19 A	03-Dec-19 A																									
Construction LAC Central Plant Phase 1	130	09-Dec-19 A	16-Apr-20 A																									
Construction LAC Central Plant Phase 2	130	09-Dec-19 A	16-Apr-20 A																									
Expected Substantial Completion Phase 1	0		12-Jan-21 A																									
Expected Substantial Completion Phase 2	0		12-Jan-21 A																									
LAC Site Barrier Removal																												
Design Campus Improvements	924	12-Sep-17 A	23-Mar-20 A																									
DSA Review LAC Site Barrier Removal	166	24-Mar-20 A	05-Sep-20 A																									
Bid / Award LAC Site Barrier Removal	156	06-Sep-20 A	08-Feb-21 A																									
Construction LAC Site Barrier Removal	380	16-Feb-21 A	02-Mar-22																									
Expected Substantial Completion	0		02-Mar-22																									
LAC Building Barrier Removal																												
Design Campus Improvements	952	12-Sep-17 A	20-Apr-20 A																									
DSA Review LAC Building Barrier Removal	155	12-Jun-20 A	13-Nov-20 A																									
DSA Addendum Approval	48	21-Oct-21 A	08-Dec-21 A																									
Bid / Award LAC Building Barrier Removal	98	01-Feb-22 A	09-May-22																									
Construction LAC Building Barrier Removal	574	17-May-22	11-Dec-23																									
Expected Substantial Completion	0		11-Dec-23																									
Building M - Liberal Arts																												
Pre-Design Building M	329	01-Aug-17 A	26-Jun-18 A																									
Award DBE Building M	120	27-Jun-18 A	25-Oct-18 A																									

■ PRE ■ Bid / Award ■ CONST ■ Actual
■ DESIGN ■ DSA ■ FF&E ◆ Milestone

LBCC Bond Program Master Schedule

Status as of February 1, 2022

Activity Name	At Completion Duration	Start	Finish	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038		
				Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
Expected Substantial Completion	0		16-Oct-25																				
Ready to Hold Classes Building E (Fall 2026)	0		29-Jan-26																				
Building S - Stadium																							
Feasibility Study Building S	301	01-Jun-21 A	28-Mar-22																				
Public Private Partnership Feasibility Study Building S	301	01-Jun-21 A	28-Mar-22																				
Town Hall Meetings Building S	90	29-Mar-22	26-Jun-22																				
Supplemental EIR Building S	365	27-Jun-22	26-Jun-23																				
Design Building S	560	27-Jun-22	07-Jan-24																				
Design Swing Space for Building S	180	29-Mar-23	24-Sep-23																				
DSA Review Swing Space for Building S	180	25-Sep-23	22-Mar-24																				
DSA Review Building S	320	08-Jan-24	22-Nov-24																				
Bid/Award Swing Space for Building S	90	23-Mar-24	20-Jun-24																				
Construction Swing Space for Building S	270	21-Jun-24	17-Mar-25																				
Bid / Award Building S	150	23-Nov-24	21-Apr-25																				
Expected Substantial Completion Swing Space Building for S	0		17-Mar-25																				
Move Into Swing Space Building TBD from Building S	50	03-Apr-25*	22-May-25																				
NTP Construction Building S	0	10-Jun-25																					
Construction Building S	700	10-Jun-25	10-May-27																				
Expected Substantial Completion Building S	0		10-May-27																				
Punchlist Building S	30	11-May-27	09-Jun-27																				
FF&E / Move Management Building from Building TBD to Building S	170	11-May-27	27-Oct-27																				
Ready to Hold Class Building S(Spring 2028)	0		27-Oct-27																				
Building O2 - Economic & Workforce Development/Foundation																							
Pre-Design Building O2	180	14-Apr-25*	10-Oct-25																				
Design Building O2	280	11-Oct-25	17-Jul-26																				
DSA Review Building O2	280	18-Jul-26	23-Apr-27																				
Construction Swing Space Building O2	40	24-Apr-27	02-Jun-27																				
Bid / Award Building O2	90	24-Apr-27	22-Jul-27																				
Expected Substantial Completion Swing Space Building O2	0		02-Jun-27																				
Move Into Swing Space Building B for Building O2	20	23-Jun-27	12-Jul-27																				
NTP Construction Building O2	0	28-Jul-27																					
Construction Building O2	520	28-Jul-27	28-Dec-28																				
FF&E / Move Management from Building B to Building O2	209	09-Dec-28	05-Jul-29																				
Expected Substantial Completion Building O2	0		28-Dec-28																				
Building K - Art																							
Pre-Design Building K	210	06-Aug-27*	02-Mar-28																				
Design Building K	224	03-Mar-28	12-Oct-28																				
DSA Review Building K	280	13-Oct-28	19-Jul-29																				
Bid / Award Building K	90	20-Jul-29	17-Oct-29																				
Move Into Swing Space Building B for Building K	10	19-Dec-29	28-Dec-29																				
NTP Construction Building K	0	29-Dec-29																					
Construction Building K	390	29-Dec-29	22-Jan-31																				
FF&E / Move Management Building K from Building B	251	25-Oct-30	02-Jul-31																				
Expected Substantial Completion Building K	0		22-Jan-31																				
Ready to Hold Classes Building K	0		02-Jul-31																				
Building R - Primary Gymnasium																							

■ PRE ■ Bid /Award ■ CONST ■ Actual
■ DESIGN ■ DSA ■ FF&E ◆ Milestone

